EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to Balaji Layout road in ward No-19
2	Amount of Work Portion	13,34,368/-
3	Estimated Cost	15.00 Lakhs
4	Name of contractor	H.S.Nataraj
5	Agreement No.	500/13-14 dt: 2-4-2-14
6	No. and date under which work order issued	500/13-14 2-4-2-14
7	Time limit originally fixed for completion	60 days
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub division office	—
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	25%
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	36 days.
15	Date of recommending time limit applied for	—
16	Whether the orginal application of the contractor is enclosed.	
17	Balance of work remaining to be done	75%
18	Probable time required for completion of remaining work	36 days
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	-
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer

EOT is granted for 36days.

Chief Engineer
Yelahanka Zone, Bangalore-92